

# WALL ANCHORING SUMMARY

Date of Installation: \_\_\_\_\_ Name of Installer(s): \_\_\_\_\_

Name of RP Company: \_\_\_\_\_

## CUSTOMER INFORMATION

Name:

Address:

PLEASE USE THE TABLE BELOW TO IDENTIFY THE WALL TYPE AND ANCHORING METHOD USED DURING THE INSTALLATION PROCESS. BE SURE TO ALSO ATTACH IMAGES OF ANY SCREWS, BOLTS AND/OR TOGGLES USED.

### DRYWALL WITH WOODEN STUDS

Please identify the screw type used to anchor the cabinets.

☐

#10 or #12 Pan Head Sheet Metal/Wood Screw

☐

#10 or #12 Spax/GRX Round Washer Screw

1. Was the rail anchored to the studs behind all cabinets?

2. Were toggle bolts used? If yes please provide details of type, placement and usage.

### DRYWALL WITH METAL STUDS

Please identify the screw type used to anchor the cabinets.

☐

#10 or #12 Pan Head Sheet Metal Self-Tapping Screw

☐

#10 or #12 Pan Head Sheet Metal/Wood Screw

1. Was the rail anchored to the studs behind all cabinets?

2. Were toggle bolts used? If yes please provide details of type, placement and usage.

### SOLID CONCRETE, BLOCK or BRICK

Please identify the screw type used to anchor the cabinets.

☐

Tapcon Concrete Screw

☐

Confast, Zinc Plated

1. Was the rail anchored to the studs behind all cabinets?

2. Were expandet screw anchors used? If yes, please provide details of type, placement and usage.

3. Was adhesive used when setting the anchors in the concrete, brick or block wall? If yes, please provide details of glue usage.

## WALL ANCHORING SUMMARY

HOLLOW CONCRETE, BLOCK or BRICK		
<i>Please identify the screw type used to anchor the cabinets.</i>	<input type="checkbox"/> Tapcon Concrete Screw	<input type="checkbox"/> Confast, Zinc Plated
1. Was the rail anchored to the studs behind all cabinets?		
2. Were expandet screw anchors used? If yes, please provide details of type, placement and usage.		
3. Was adhesive used when setting the anchors in the concrete, brick or block wall? If yes, please provide details of glue usage.		

ISLAND OR PENINSULA	
1. Is an island or peninsula present? If yes, how was it anchored?	

### REMINDERS:

- All screws used to attach cabinets to drywall/studs (Pan Head/Spax/GRK) **must be minimum of 2" in length.**
- TAPCON screws **must be a minimum of 2" in length.**
- CONFAST screws **must be a minimum of 2 ½" in length.**

THE ABOVE ARE **MINIMUMS** AND MAY NEED TO BE

ADJUSTED TO A LARGER SIZE BASED ON THE SCENARIO &

THICKNESS OF THE FURRING STRIP, DRYWALL OR PLASTER MATERIAL